

Beat: News

Queensferry Crossing opening update

Not expected to open until August

Edinburgh, 29.03.2017, 14:07 Time

USPA NEWS - Economy Secretary Keith Brown has today informed the Parliament's REC Committee the expected opening date will be achieved in a window between mid-July and the end of August, 2017, approximately 4 to 10 weeks later than predicted. on a six year construction programme.

The contractor building the new Queensferry Crossing has said it needs more time to complete the project. The contractor has reported there have been fewer clear weather windows than expected, particularly in relation to wind. This has delayed weather dependant activities causing them to bunch together at the end of the programme to a much greater degree than was anticipated in May 2016. This means that a lot of construction activity is underway simultaneously and careful planning is required to ensure that this can be done safely, so that one activity does not impact on another.

At this stage of the project all remaining activities are vulnerable to weather conditions for example, the tower cranes can only be removed in wind speeds of less than 25 mph and when this is happening, it is not possible to safely work within a 50 metre radius of the crane itself. Other works are also effected: for example, work on cable stays is sensitive to wind, waterproofing the bridge deck is sensitive to rain and road surfacing is sensitive to both rain and low temperatures.

With so much simultaneous activity underway, there are no further opportunities to mitigate the effects of weather delays at this point of the construction programme.

Economy Secretary Keith Brown said:

"Today there are only nine weeks remaining to the end of May and the review has concluded that even with the best weather this date is not now safely achievable.

"I fully recognise the effort of the workforce in building this amazing new bridge. Over 13 million hours have gone into building the Queensferry Crossing over the past six years

"There is no additional cost to the public purse and the Forth Road Bridge continues to carry traffic over the Forth during these final weeks of construction. While its clearly very disappointing the new bridge won't be ready ahead of the contractual completion date, I believe it is important to take the time to make sure the bridge is built in the safest possible circumstances to the highest possible standards."^[?]

Sally Cox, chair of the Board for the Forth Road Crossing Bridge Constructors (FCBC) said:

"FCBC acknowledge that the uniqueness of this project and the onerous weather conditions it has experienced, particularly working at height crossing the Forth have created more challenges than we anticipated.

"FCBC have always been and remain ambitious about completing this challenging project at the earliest possible date and share Transport Scotland and the public's frustration over this delay. We have assured Transport Scotland that every endeavour is and will continue to be made, to safely complete the project at the earliest opportunity."^[?]

Click on the 'More Information' link below to view the construction of the bridge from 2014 - 2017

Article online:

<https://www.uspa24.com/bericht-10932/queensferry-crossing-opening-update.html>

Editorial office and responsibility:

V.i.S.d.P. & Sect. 6 MDSStV (German Interstate Media Services Agreement): Daren Frankish - Transport Scotland

Exemption from liability:

The publisher shall assume no liability for the accuracy or completeness of the published report and is merely providing space for the submission of and access to third-party content. Liability for the content of a report lies solely with the author of such report. Daren Frankish - Transport Scotland

Editorial program service of General News Agency:

United Press Association, Inc.

3651 Lindell Road, Suite D168

Las Vegas, NV 89103, USA

(702) 943.0321 Local

(702) 943.0233 Facsimile

info@unitedpressassociation.org

info@gna24.com

www.gna24.com